

Project Implementation Monitoring Report (#20)

Reporting Period From 2023/05 To 2024/03

Pakistan : Tarbela 5 Hydropower Extension

1. Project Information

| | | | |
|-----------------------------------|---|------------------------|--|
| Project ID: | P000005 | Instrument ID: | L0005A |
| Member: | Pakistan | Region: | Southern Asia |
| Sector: | Energy | Sub-sector: | Renewable energy generation-hydropower |
| Instrument type: | <input checked="" type="checkbox"/> Loan:300.00 US Dollar million <input type="checkbox"/> Guarantee | Lead Co-financier (s): | World Bank |
| ES category: | A | Borrowing Entity: | Ministry of Finance, Pakistan |
| Implementing Entity: | Wapda and Power Development Authority | | |
| Project Team Leader: | Ghufran Shafi | | |
| Responsible DG: | Gregory Liu | | |
| Responsible Department: | INF2 | | |
| Project Team Members: | Yi Geng, OSD - Financial Management Specialist; Liu Yang, Project Counsel; Shonell Robinson, OSD - Financial Management Specialist; Guoping Yu, OSD - Procurement Specialist; Mudassar Hassan, OSD - Environment & Social Development Specialist; Yanyang Shi, Project admin | | |
| Completed Site Visits by AIIB: | Nov, 2017 May, 2019 Visits by WB Oct, 2019 Visits by WB Dec, 2020 Consultation with WB after its Mission Aug, 2021 Consultation with WB after its Aug-Sep Mission Jun, 2022 Feb, 2023 Consultation with WB after its February 2023 mission Aug, 2023 AIIB team visited project site together with WB | | |
| Planned Site Visits by AIIB: | Jul, 2024 Visit planned in July/August 2024 | | |
| Current Red Flags Assigned: | 0 | | |
| Current Monitoring Regime: | Regular Monitoring | | |
| Previous Red Flags Assigned: | 0 | | |
| Previous Red Flags Assigned Date: | 2023/04 | | |

2. Project Summary and Objectives

To facilitate the sustainable expansion of Pakistan's electricity generation capacity providing a low cost, clean, renewable energy option. The Project will add capacity of 1,410 Megawatt (MW), with annual electricity generation

Project Implementation Monitoring Report (#20)

Reporting Period From 2023/05 To 2024/03

of over 1,800 Gigawatt-hours (GWh), primarily during the summer season when demand is highest. The total capacity at Tarbela with the induction of Tarbela 5 Hydropower extension will become 6,928 MW and annual average generation is expected to increase to 19,000 GWH.

The shortages of energy have held back Pakistan's economic performance. The project will support generation of low-cost renewable energy during the peak demand period of summer months when shortages are at their worst. Increased supply at competitive prices from the project would support economic growth for all enterprises that use electricity, regardless of size or sector. In addition to increasing the supply thus reducing load shedding it will also supplement government's reform program to reduce power sector subsidies and improve its financial viability by reducing the dependence on imported fuels and lowering the cost of supply. The project has major incremental benefits, accruing to all consuming sectors (industry, agriculture, commercial and residential), by making available required energy as well as non-incremental benefits, by replacing the expensive and unclean thermal generation.

Main components of the project are indicated below. Of these, AIIB is co-financing the first two components: the civil works and electro-mechanical equipment.

- (i) The construction of a power-house and modification of the existing Tunnel 5 to house the power plant,
- (ii) The installation of power units and ancillary equipment,
- (iii) The provision of technical assistance to support implementation of a social action plan, environmental and social management plan, and dam safety monitoring surveillance program,
- (iv) The provision of technical assistance to carry out construction supervision, monitoring and evaluation of Project progress, quality, and impacts as well as independent supervision of the social action plan and environmental and social management plan,
- (v) The project management, and strengthen capacity to plan, develop and manage the hydropower infrastructure in the long term,

3. Key Dates

| | | | |
|----------------|---------------|------------------------|---------------|
| Approval: | Sep. 27, 2016 | Signing: | Jan. 18, 2017 |
| Effective: | Aug. 11, 2017 | Restructured (if any): | |
| Orig. Closing: | Jun. 30, 2022 | Rev. Closing (if any): | Jun. 30, 2025 |

4. Disbursement Summary (USD million)

| | | | |
|-------------------|--------|---------------------------------------|--------------------|
| Contract Awarded: | | Cancellation (if any): | 0.00 |
| Disbursed: | 104.07 | Latest disbursement (amount/date): | 3.58/Mar. 29, 2024 |
| Undisbursed: | 195.93 | Disbursement Ratio (%) ¹ : | 34.69 |

5. Project Implementation Update

The physical works in T5HP are carried out under two main contracts: (i) civil works contract for construction of powerhouse connection to tunnel and intakes; and (ii) Electro-mechanical (EM) contract for supply and installation of EM equipment and substation. These contracts were respectively signed in May 2021 and June 2021. Since then, works are ongoing on all major work-sites, including Tunnel 5, intake, penstock, powerhouse, T5 tailrace, outlet culvert and switchyard. AIIB and WB have been emphasizing that T5HP shall be commissioned in 2025 provided contractor deploy additional resources and implement its work in accordance with workplan.

¹ Disbursement Ratio is defined as the volume (e.g. the dollar amount) of total disbursed amount as a percentage of the net committed volume.

Project Implementation Monitoring Report (#20)

Reporting Period From 2023/05 To 2024/03

However, the construction progress and resource mobilization by the contractor is slower than required. WAPDA and its senior management are monitoring the progress of works and regularly convening review meetings with staff, contractors and consultants. The delivery of the electro-mechanical equipment is on schedule and expected to arrive timely to the site. WAPDA has been reminded to mitigate the risk of affecting the supply schedule because of delays in civil works by providing warehouse facilities.

| Components | Physical Progress | Environmental & Social Compliance | Procurement |
|---|---|---|--|
| Component A: Powerhouse and Tunnel Works (USD133.2 M) | Contractor has mobilized by establishing its camp and site offices. Major activities currently underway include surveys and excavation at intake area; penstock and T5 outlet; powerhouse; tailrace culvert canal and switchyard. T5 has been handed over to the contractor after which contractor has access to all work sites. Physical progress on the T5 Power House and Connection to T5 is about 15%. | An Environmental and Social Assessment (ESA) of the Project has been prepared jointly by WAPDA and NTDC. The Resettlement Action Plan (RAP) for the transmission line has been prepared and approved. The contractors have prepared Contractor's ESMPs that have been approved by PMU. The implementation of these site specific ESMPs is being carried out by the contractors at site and is monitored by the supervision consultants and PMU. | Civil Works contract (approximately valued at USD356 million) was signed in May 2021 |
| Component B1: Turbines generators and related equipment (USD110.6 M) | Contract for electro-mechanical works was awarded in June 2021 and contractor has mobilized. Contractor has delivered the initial manufacturing and design drawings, and system calculations for key components as per the contract provisions. | An Environmental and Social Assessment (ESA) of the Project has been prepared jointly by WAPDA and NTDC. The Resettlement Action Plan (RAP) for the transmission line has been prepared and approved. The contractors have prepared Contractor's ESMPs that have been approved by PMU. The implementation of these site specific ESMPs is being carried out by the contractors at site and is monitored by the supervision consultants and PMU. | EM Works contract (approximately valued at USD209 million) was signed in June 2021 |
| Component B2: Transformers, switchyard electrical connection (USD30.1 M) | Contract for electro-mechanical works was awarded in June 2021 and contractor has mobilized. Contractor has delivered the initial manufacturing and design drawings, and | An Environmental and Social Assessment (ESA) of the Project has been prepared jointly by WAPDA and NTDC. The Resettlement Action Plan (RAP) for the transmission line has been prepared and approved. The contractors have prepared Contractor's ESMPs that have been | EM Works contract was signed in June 2021 |

Project Implementation Monitoring Report (#20)

Reporting Period From 2023/05 To 2024/03

| | | | |
|--|--|---|--|
| | system calculations for key components as per the contract provisions. | approved by PMU. The implementation of these site specific ESMPs is being carried out by the contractors at site and is monitored by the supervision consultants and PMU. | |
|--|--|---|--|

Financial Management:

The audit report including the Management Letter (ML-Internal control weaknesses) for FY June 2023 was submitted to World Bank on Dec 29, 2023, one day prior to the submission due date of December 31, 2023. The auditors issued an unqualified (clean) opinion on the project’s financial statements and noted only a few audit observations in ML, which does not lead to any major internal control weaknesses or any serious accountability issues. As such the report is deemed acceptable to the Banks.

6. Status of the Grievance Redress Mechanism (GRM)

A Project-specific Grievance Redress Mechanism has been established. A tripartite Grievance Redress Committee to address the grievances of labor and project affected community has been operational during Tarbela 4 Hydropower Project and continues to address labor and community complaints and employment issues under the Project. A total 33 workplace related grievances were registered under GRM of T5HPP during the reporting period, out of which 20 cases have been resolved and closed and 13 cases are under process. Most of the pending labor and community grievances are of minor nature and can be resolved easily.

7. Results Monitoring (please refer to the full RMF, which can be found on the last page of this PIMR)

Project implementation was delayed and implementation of major works commenced in end 2021. Implementation is monitored based on the revised workplan and results are tracked accordingly

Remarks:

| Project Objective Indicators | Indicator level | Unit of Measure | Cumulative Target Values | | | | | | | | | | | | | | | | | | | | | Frequency | Responsibility | Comments |
|--|-----------------|-----------------|--------------------------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|------------|--------|--------|-----------|----------------|--|
| | | | Baseline | | 2016 | | 2017 | | 2018 | | 2019 | | 2020 | | 2021 | | 2022 | | 2023 | | End Target | | | | | |
| | | | Year | Value | Target | Actual | Target | Actual | Target | Actual | Target | Actual | Target | Actual | Target | Actual | Target | Actual | Target | Actual | Year | Target | Actual | | | |
| Generation Capacity of Hydropower Constructed Under the Project | Project | MW | 2016 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,410 | 0 | 1,410 | 0 | 1,410 | 0 | | 1,410 | | Annually | WAPDA, M&ECs | Baseline is 3478 MW without T4 (total capacity at Tarbela Dam with T4HP is 4,888MW) |
| Electricity supply of renewable energy annually | Project | GWh | 2016 | 14,175 | 14,175 | 14,175 | 14,175 | 14,175 | 17,200 | 14,175 | 17,200 | 14,175 | 17,200 | 14,175 | 19,000 | 14,175 | 19,000 | 14,175 | 19,000 | 14,175 | | 19,000 | | Annually | WAPDA, M&ECs | |
| Availability of generation capacity during summer months | Project | MW | 2016 | 3,478 | 3,478 | 3,478 | 3,478 | 3,478 | 4,888 | 3,478 | 4,888 | 3,478 | 4,888 | 3,478 | 6,298 | 3,478 | 6,298 | 3,478 | 6,298 | 3,478 | | 6,298 | | Annually | WAPDA, M&ECs | |
| Preparation of hydropower project, completion of pilot solar project and capacity building program | Project | Percentage | 2016 | 0 | 0 | 0 | 20 | 0 | 40 | 40 | 60 | 50 | 80 | 65 | 100 | 75 | 100 | 75 | 100 | 75 | | 100 | | Annually | WAPDA, M&ECs | Design of TSHP is complete. Preparation studies of solar subprojects are complete. The project are financing several trainings for WAPDA |

| Project Intermediate Indicators | Indicator level | Unit of Measure | Cumulative Target Values | | | | | | | | | | | | | | | | | | | | | Frequency | Responsibility | Comments |
|---|-----------------|-----------------|--------------------------|-------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|------------|--------|--------|-----------|----------------|----------|
| | | | Baseline | | 2016 | | 2017 | | 2018 | | 2019 | | 2020 | | 2021 | | 2022 | | 2023 | | End Target | | | | | |
| | | | Year | Value | Target | Actual | Target | Actual | Target | Actual | Target | Actual | Target | Actual | Target | Actual | Target | Actual | Target | Actual | Year | Target | Actual | | | |
| Component A. Construction of T5 power house and | Project | Percentage | 2016 | 0 | 0 | 0 | 0 | 0 | 20 | 0 | 40 | 0 | 80 | 0 | 100 | 0 | 100 | 2.5 | 100 | 3.5 | | 100 | | Annually | WAPDA, M&ECs | |

